

APPENDIX A

STRUCTURAL MAINTENANCE PROGRAMME 2009/2010 – ‘A’ Roads

SITE No	ROAD No	VILLAGE	LOCATION	DESCRIPTION	COST BAND	NOTES
P1	A5199	Husbands Bosworth	Leicester Road, Paint Ball Centre to Old Railway Bridge	Surface Dressing	C	Completed
P2	A5199	Knaptoft / Husbands Bosworth	Welford Road, Knaptoft Lodge Farm to Paint Ball Centre	Surface Dressing	C	Completed
P3	A4304	Lutterworth	Lutterworth Southern By-Pass, Magna Park to A5	Resurface	B	Completed
P4	A4304	Lutterworth	Lutterworth Southern By-Pass, Magna Park Roundabout	Resurface	B	Completed
P5	A4303	Market Harborough	High Street, Abbey Street to St Marys Road	Reconstruction Carriageway	B	Defered due to Utility Works
P6	A47	Thurnby	Uppingham Road, City Bdy to Dalby Avenue	Drainage Repairs	A	On Site

**Key:- C < £50k;
B £50k - £150k;
A > £150k**

APPENDIX A

STRUCTURAL MAINTENANCE PROGRAMME 2009/2010 – OTHER ROADS

SITE No	ROAD No	VILLAGE	LOCATION	DESCRIPTION	COST BAND	NOTES
NP1	B581	Broughton Astley	Station Road, Byre Cressent to Speedwell Drive	Reconstruction Carriageway	B	Completed
NP2	B6047	Market Harborough	High Street, Abbey Street to Bowden Lane	Reconstruction Carriageway	B	Deferred due to Utility Works
NP3	C5501	Kibworth Beauchamp	High Street, Smeeton Road to The Bank	Resurface	C	Completed
NP4	C5501	Kibworth Beauchamp	The Bank, Roundabout	Resurface	C	Completed
NP5	C5502	Kibworth Beauchamp	Station Street, The Bank to Railway Bridge	Resurface	C	Completed
NP6	C3301	Hungarton	Hungarton lane, Keyham Lane to District Boundary	Haunching	B	Completed
NP7	Uncl	Bringhurst	Middlefield Road, Drayton Road to Village	Haunch, Kerb & Resurface	B	Completed
NP8	Uncl	Tilton on the Hill	Marefield Lane, Village to Red Lodge Farm	Resurface	C	Completed
NP9	Uncl	Stoughton	Old Charity Farm, Gaulby Lane to End	Part Removal of Traffic Calming	C	Completed
NP10	Uncl	Market Harborough	The Commons, Coventry Road to End	Reconstruction Carriageway	C	Completed

Key:- C < £50k;
B £50k - £150k;
A > £150k

APPENDIX A

STRUCTURAL MAINTENANCE PROGRAMME 2009/2010 – FOOTWAY RECONSTRUCTION

SITE No	ROAD No	VILLAGE	LOCATION	DESCRIPTION	COST BAND	NOTES
FW1	Uncl	Dunton Bassett	Bennetts Hill & The Mount	Footway Reconstruction	B	Completed
FW2	Uncl	Market Harborough	Auriga Street, Northampton Road to End	Footway Reconstruction	C	Completed
FW3	A4304	Husbands Bosworth	Theddingworth Road, Village to Woodside Farm	Footway Resurfacing	B	Deferred due to Utility Works

**Key:- C < £50k;
B £50k - £150k;
A > £150k**