

Theme	Budget £	Actual Expenditure
Services - Housing Investment Programme	2,278,100	1,940,000
Services - General Fund	256,900	400,000
new	249,900	400,000
& Economic Development	1,200	1,200
Community Development	158,500	400,000
Expenditure (Accruals Basis)	2,944,600	2,940,000
creditors brought forward		2,000,000
Creditors carried forward		(400,000)
Expenditure to be financed		2,540,000
approvals:		1,500,000
al Receipts		300,000

	0	1,545	1,545	Complete. Understated accrual in 1
	10,300	0	(10,300)	Scheme slipped to 2001/02. Progress c
				to insufficient Engineering resources &
				consultations with statutory services &
				groups. Design completed - project anti
				be completed by the end of November
	11,500	11,300	(200)	Complete.
	2,000	0	(2,000)	Scheme slipped to 2001/02. Progress d
				to insufficient Engineering resources. N
				to date due to continuing resourcing iss
	12,300	12,062	(238)	Complete.
	36,100	24,907	(11,193)	
	9,600	9,505	(95)	Complete.
	10,000	9,800	(200)	Complete.
	45,200	3,234	(41,966)	Capital Salaries only in 2000/01. Carry f
				2001/02. Land transferred to Council du
				2001 causing delays to project start date

	£	£	£	
<u>CES</u>				
Infrastructure	251,500	142,470	(109,030)	Works to be continued in 2001/02. New schemes are being investigated following withdrawal from the proposed development recycling infrastructure at their depot.
	900	915	15	Complete - Retention only.
Expenditures	4,500	0	(4,500)	Scheme slipped to 2001/02. Order for work in late March. Work completed mid June.
	256,900	143,385	(113,515)	
<u>DEVELOPMENT</u>				
Development	1,200	1,190	(10)	Complete.
	1,200	1,190	(10)	

<u>PROPERTY DEVELOPMENT</u>				
	24,100	22,744	(1,356)	Balance to slip to 2001/02. Balance for contingency element in case of urgent action. The slippage has been rolled forward in 2001/02.
district	2,400	2,365	(35)	Complete.
	0	8,605	8,605	Part of overall scheme costs.
equipment	1,400	631	(769)	Under spend used to finance overspend on Equipment - Districtwide.
	29,700	29,655	(45)	Complete.
Howls Hall Extension	73,800	73,800	0	Complete.
	3,900	4,574	674	Funding from Provision of Under 8's Equipment underspend.
million	8,600	8,114	(486)	Complete.
at	5,000	0	(5,000)	Slipped to 2001/02

<u>schemes</u>					
Sheltered Blocks	0	841	841		Complete - Retention.
	427,500	230,976	(196,524)		Works to be continued in 2001/02. The scheme increased during 00/01 & not all elements were able to be completed. The of the work has now been completed leaving minor works to be finished.
	6,300	6,333	33		Capitalised repairs.
	28,700	28,718	18		Capitalised repairs.
L, Lutterworth	0	(3,134)	(3,134)		Complete. Overstated accrual in 19
	268,900	263,735	(5,165)		Rolling programme.
	14,800	14,821	21		Brought forward from 2001/02 to co
gh	108,000	86,324	(21,676)		Works to be continued in 2001/02. The demolition was delayed.
	96,200	96,246	46		Rolling programme.
	13,600	13,572	(28)		
	48,500	15,551	(32,949)		Capital Projects Officer not appointed

Item	Budget £	Expenditure £	Variance £	Comments
<u>Grants</u>				
Environmental Works	0	1,990	1,990	Financed by contribution from LCC.
Emergency Repair Grants	0	(2,188)	(2,188)	Complete. Overstated accrual in 1990.
	20,000	16,640	(3,360)	
	216,000	224,429	8,429	
	115,000	115,000	0	Complete.
	102,500	94,799	(7,701)	To be carried forward to 2001/02. Applied under subscribed for 00/01.
Grant				
Rough	88,800	56,858	(31,942)	Complete.
	280,000	280,000	0	
	18,800	0	(18,800)	Scheme slipped to 2001/02. No action taken regarding the S106 contribution.
Schemes	841,100	787,528	(53,572)	